

ID	Režim úkolu	Název úkolu	Doba trvání	Zahájení	Dokončení	2021												2022															
						II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	
0		II/193 Pernarec - průtah	523 dny	01.03. 21	28.02. 23	[Timeline bar from 01.03.21 to 28.02.23]																											
1		Zahájení prací	0 dny	01.03. 21	01.03. 21	[Timeline bar from 01.03.21 to 01.03.21]																											
2		PD BOULA IPK s.r.o.	523 dny	01.03. 21	28.02. 23	[Timeline bar from 01.03.21 to 28.02.23]																											
3		SO 110 Komunikace	457 dny	01.06. 21	28.02. 23	[Timeline bar from 01.06.21 to 28.02.23]																											
4		I.etapa II/193 /směr Uněšov	67 dny	01.06. 21	31.08. 21	[Timeline bar from 01.06.21 to 31.08.21]																											
5		Frézování	3 dny	01.06. 21	03.06. 21	[Timeline bar from 01.06.21 to 03.06.21]																											
6		Odstranění stávajících konstrukčních vrstev	7 dny	04.06. 21	14.06. 21	[Timeline bar from 04.06.21 to 14.06.21]																											
7		Sanace podloží	14 dny	15.06. 21	02.07. 21	[Timeline bar from 15.06.21 to 02.07.21]																											
8		Pokládka 1. vrstvy štěrku 0/32 - tl. 150mm	8 dny	05.07. 21	14.07. 21	[Timeline bar from 05.07.21 to 14.07.21]																											
9		Realizace drenáží	14 dny	15.07. 21	03.08. 21	[Timeline bar from 15.07.21 to 03.08.21]																											
10		Pokládka 2. vrstvy štěrku 0/32 - tl. 200mm	12 dny	04.08. 21	18.08. 21	[Timeline bar from 04.08.21 to 18.08.21]																											
11		Pokládka asfaltových vrstev - tl. 190mm	9 dny	19.08. 21	31.08. 21	[Timeline bar from 19.08.21 to 31.08.21]																											
12		II.etapa /směr Břeží	53 dny	06.10. 21	17.12. 21	[Timeline bar from 06.10.21 to 17.12.21]																											
13		Frézování	2 dny	06.10. 21	07.10. 21	[Timeline bar from 06.10.21 to 07.10.21]																											
14		Odstranění stávajících konstrukčních vrstev	6 dny	08.10. 21	15.10. 21	[Timeline bar from 08.10.21 to 15.10.21]																											
15		Sanace podloží	8 dny	18.10. 21	27.10. 21	[Timeline bar from 18.10.21 to 27.10.21]																											
16		Pokládka 1. vrstvy štěrku 0/32 - tl. 150mm	7 dny	28.10. 21	05.11. 21	[Timeline bar from 28.10.21 to 05.11.21]																											
17		Realizace drenáží	6 dny	16.11. 21	23.11. 21	[Timeline bar from 16.11.21 to 23.11.21]																											
18		Pokládka 2. vrstvy štěrku 0/32 - tl. 200mm	10 dny	24.11. 21	07.12. 21	[Timeline bar from 24.11.21 to 07.12.21]																											
19		Pokládka asfaltových vrstev - tl. 190mm	8 dny	08.12. 21	17.12. 21	[Timeline bar from 08.12.21 to 17.12.21]																											
20		IV.etapa /směr Trpísty	59 dny	10.05. 22	29.07. 22	[Timeline bar from 10.05.22 to 29.07.22]																											
21		Frézování	2 dny	10.05. 22	11.05. 22	[Timeline bar from 10.05.22 to 11.05.22]																											
22		Odstranění stávajících konstrukčních vrstev	6 dny	12.05. 22	19.05. 22	[Timeline bar from 12.05.22 to 19.05.22]																											
23		Sanace podloží	8 dny	20.05. 22	31.05. 22	[Timeline bar from 20.05.22 to 31.05.22]																											
24		Pokládka 1. vrstvy štěrku 0/32 - tl. 150mm	7 dny	01.06. 22	09.06. 22	[Timeline bar from 01.06.22 to 09.06.22]																											
25		Realizace drenáží	6 dny	21.06. 22	28.06. 22	[Timeline bar from 21.06.22 to 28.06.22]																											
26		Pokládka 2. vrstvy štěrku 0/32 - tl. 200mm	13 dny	29.06. 22	15.07. 22	[Timeline bar from 29.06.22 to 15.07.22]																											
27		Pokládka asfaltových vrstev - tl. 190mm	10 dny	18.07. 22	29.07. 22	[Timeline bar from 18.07.22 to 29.07.22]																											
28		V.etapa /směr Čerňovice	55 dny	03.10. 22	16.12. 22	[Timeline bar from 03.10.22 to 16.12.22]																											
29		Frézování	2 dny	03.10. 22	04.10. 22	[Timeline bar from 03.10.22 to 04.10.22]																											
30		Odstranění stávajících konstrukčních vrstev	6 dny	05.10. 22	12.10. 22	[Timeline bar from 05.10.22 to 12.10.22]																											
31		Sanace podloží	8 dny	13.10. 22	24.10. 22	[Timeline bar from 13.10.22 to 24.10.22]																											
32		Pokládka 1. vrstvy štěrku 0/32 - tl. 150mm	7 dny	25.10. 22	02.11. 22	[Timeline bar from 25.10.22 to 02.11.22]																											
33		Realizace drenáží	6 dny	14.11. 22	21.11. 22	[Timeline bar from 14.11.22 to 21.11.22]																											
34		Pokládka 2. vrstvy štěrku 0/32 - tl. 200mm	10 dny	22.11. 22	05.12. 22	[Timeline bar from 22.11.22 to 05.12.22]																											
35		Pokládka asfaltových vrstev - tl. 190mm	9 dny	06.12. 22	16.12. 22	[Timeline bar from 06.12.22 to 16.12.22]																											
36		Dokončovací práce	42 dny	02.01. 23	28.02. 23	[Timeline bar from 02.01.23 to 28.02.23]																											
37		SO 120 Chodníky	457 dny	01.06. 21	28.02. 23	[Timeline bar from 01.06.21 to 28.02.23]																											
38		I.etapa II/193 /směr Uněšov	53 dny	01.06. 21	12.08. 21	[Timeline bar from 01.06.21 to 12.08.21]																											
39		Frézování	3 dny	01.06. 21	03.06. 21	[Timeline bar from 01.06.21 to 03.06.21]																											
40		Rozebrání dlažeb, vytrhání obrub	10 dny	04.06. 21	17.06. 21	[Timeline bar from 04.06.21 to 17.06.21]																											
41		Odstranění stávajících konstrukčních vrstev	10 dny	18.06. 21	01.07. 21	[Timeline bar from 18.06.21 to 01.07.21]																											
42		Pokládka štěrku 0/32 - tl. 150mm	10 dny	02.07. 21	15.07. 21	[Timeline bar from 02.07.21 to 15.07.21]																											
43		Osazení obrub + pokládka dlažeb	20 dny	16.07. 21	12.08. 21	[Timeline bar from 16.07.21 to 12.08.21]																											
44		II.etapa /směr Břeží	53 dny	06.10. 21	17.12. 21	[Timeline bar from 06.10.21 to 17.12.21]																											
45		Frézování	3 dny	06.10. 21	08.10. 21	[Timeline bar from 06.10.21 to 08.10.21]																											

